


ANTICIPATED CONSTRUCTION DETOURS


ROUTE 2023 NORTH OF ROUTE 130



- Phillips Road - Phased detour applied three times
- Construction to the south of Phillips Road – 4-5 months
 - Closure of Route 2023/Phillips intersection to approx 800 ft south of Phillips
- Construction between Phillips & Lentz Roads – 3-4 months.
 - Closure of Route 2023 between Phillips & Lentz Roads
- Construction between Route 130 to the south of Phillips Road – 3-4 months
 - Closure of Route 2023 800 ft south of Phillips Road to Route 130
- Phillips Road access maintained via temporary roadway

ANTICIPATED CONSTRUCTION DETOURS


ROUTE 2023 SOUTH OF ROUTE 130



- Temporary closure of Route 2023 applied at different locations south of Route 130
- Drainage improvements along Route 2023 south of Route 130 – 2-3 months
 - Closure of Route 2023 directly south of Route 130 for approx 800-ft
- Improvements, widening of Bingham/Route 2023 intersection – 4-5 months
 - Closure of Route 2023/Bingham Rd intersection, approx. 800-ft south and 1000-ft north of the intersection
- Route 2023 improvements, reconstruction, widening north of Bingham Road – 2-3 months
 - Route 2023 closure approx 1000 ft north of Bingham to Route 130

ANTICIPATED CONSTRUCTION DETOURS


ROUTE 981 ROUNDABOUT TIE-IN CONSTRUCTION ADJACENT TO AIRPORT



- Connect existing Route 981 to the temporary roadway and new roundabout
 - Closure of Route 981 approx. 500-ft north and 1000-ft south of Bay Hill Drive/Route 981 intersection
- Detour applied twice to construct temporary and permanent tie-ins – 2 weeks each
- Final paving surface placement – 1 week
- Detour will not be implemented during the Westmoreland County Airshow

ANTICIPATED CONSTRUCTION DETOURS


ROUTE 130 INTERSECTION



- Construction of Route 130 roundabout, tie-ins
- Two separate closures of Route 130 and Route 2023 intersection
 - Closure approx. 1000-ft west and 800-ft east of Route 130/2023 intersection along Route 130
- Initial detour to make southern and northern connections from roundabout to Route 130 – 1 week
- Complete construction of roundabout and southern tie-in – 2 weeks

ANTICIPATED CONSTRUCTION DETOURS


NEW ROUTE 981 TIE-IN WITH BELL MEMORIAL CHURCH RD.



- Construction of roundabout and new connections near Green Street – 2-3 months
 - Closure of Route 2023 extending 1000 ft. north from the Green St intersection
 - Access to Green Street will be maintained from the south along SR 2023

ANTICIPATED CONSTRUCTION DETOURS


AIRPORT RD. ROUNDABOUT TIE-IN CONSTRUCTION



- Construction to realign Airport Road with new Route 981/ Airport Road Roundabout – 2 weeks
 - Closure of 1000 ft of existing Airport Road north of the intersection with Route 981
 - Traffic on Route 981 will be maintained

ANTICIPATED CONSTRUCTION DETOURS

LENTZ RD./BELL MEMORIAL CHURCH RD. INTERSECTION



- Improvements, widening at Lentz Road intersection – 2 weeks
 - Closure of Route 2023 at Lentz Road/ Route 2023 intersection